ROCKFORD	DUBLIC	SCHOOL	c
KUUKTUKU	PUBLIC	SCHUUL	

Bid 16-63 Johnson Elementary School Modular Classroom Building

Due: Wednesday, June 22, 2016

Time: 2:00 pm

Bid Opening Official:	Tamara Pugh		
Bid Recording Official:	Martina Padilla		

Vendor Name	Base Bid 1	Base Bid 2	Base Bid 3	Base Bid 4	Base Bid 5	Base Bid 6	Addendums Received	Bid Bond Received	Required Documentation
ModSpace	\$101,224.00	No Bid	No Bid	\$75,809.00	No Bid	\$105,681.00	Yes	Yes	Yes
Innovative Modular Solutions	\$117,090.00	\$86,830.00	\$49,460.00	\$78,740.00	\$69,670.00	\$113,450.00	Yes	Yes	Yes